

John N. Hardee Expressway

PHASE II

STAGE MILESTONES

1000	SCDOT LETTING	0	17FEB10*	
1010	NOTICE TO PROCEED/FIRST CHARGEABLE DAY	0	21APR10*	
1020	MOBILIZATION	215	14APR10*	16FEB11
1030	PROJECT COMPLETION/DURATION (CALENDAR DAYS)	668	21APR10*	17FEB12
1040	SUBSTANTIAL COMPLETION	0		17FEB12

I-26 EAST/WEST & JHEXW

1050	EARTHWORK	371	30APR10*	13OCT11
1060	SUBBASE AND BASE COURSE	20	14OCT11*	10NOV11
1070	PAVEMENT	61	14OCT11*	11JAN12
1080	BDGE # 1 S-378 OVER NS RR	103	28MAY10*	22OCT10
1090	BDGE # 4 OFF RAMP 2 OVER NS RR	105	30JUL10*	28DEC10
1100	BDGE # 5 S-72 (DUNBAR) OVER I-26	123	03MAY10*	25OCT10
1110	BDGE # 6 OVER CONGAREE CREEK EB	106	26OCT10*	25MAR11
1130	BDGE # 7 CONNECTOR RD OVER NS RR	80	07SEP10*	29DEC10
1200	BDGE # 3 I-26 OVER NS RR EB	145	30DEC10*	25JUL11
1210	BDGE # 6 OVER CONGAREE CREEK WB	150	25FEB11*	27SEP11
1220	BDGE # 3 I-26 OVER NS RR WB	145	26JUL11*	17FEB12
1230	BDGE # 2 S-378 OVER I-26	112	26JUL11*	03JAN12
1140	RETAINING WALLS & MSE WALLS	311	28MAY10*	17AUG11
1150	INCIDENTAL CONSTRUCTION	35	30DEC11*	17FEB12
1160	LIGHTING, SIGNING & SIGNALS	21	14OCT11*	11NOV11
1170	LANDSCAPING	5	14NOV11*	18NOV11
1180	ENVIRONMENTAL MONITORING AND MITIGATION	459	30APR10*	17FEB12
1190	UTILITY ADJUSTMENTS	240	17FEB10*	26JAN11

